

# MILLPOND LANE BYPASS SEWER PROJECT UPDATE

The jack & bore and installation of the pipe under the railroad tracks is expected to be completed on Friday, June 26th. Two-way traffic on Hyne from Main to North will continue through this time, and in order to further expedite the work, the road will remain closed at the railroad tracks for the remainder of the project. The manhole installation and open cut from North Street to Main Street is expected to begin Friday and continue into the following week. Restoration to be completed later in the week with paving scheduled for July 3.

The project is on schedule and will be completed by July 3<sup>rd</sup>.

The City of Brighton will continue to provide the public with updates.

If you have any questions or concerns, please contact The City of Brighton Department of Public Services at [thomasp@brightoncity.org](mailto:thomasp@brightoncity.org) or 810.225.8001.